



315 W Street Rd, Warminster, PA 18974

Phone: 1-855-DVM-SWGR

Fax: 215-785-6873

Email: Info@dvmpower.com

Web: www.dvmpower.com

GENERAL		
	Standard Features	Deviation/Exception/Options
Application	<input type="checkbox"/> Data Center <input type="checkbox"/> Industrial	<input type="checkbox"/> Other: _____
Structure Standard	<input type="checkbox"/> ANSI C37.20.1, UL 1558	<input type="checkbox"/> UL 891
Breaker Standard	<input type="checkbox"/> UL 1066	<input type="checkbox"/> UL 489
Temperature Rise	<input type="checkbox"/> 65°C @ 40°C Ambient (105°F)	<input type="checkbox"/> 45°C Ambient (Bus Derated by .95) <input type="checkbox"/> 50°C Ambient (Bus Derated by .92) <input type="checkbox"/> Other: _____
ELECTRICAL RATINGS		
Incoming Voltage	<input type="checkbox"/> 480V, 3PH, 3W <input type="checkbox"/> 480/277V, 3PH, 4W	<input type="checkbox"/> 600V, 3PH, 3W <input type="checkbox"/> 600/347V, 3PH, 4W <input type="checkbox"/> 208/120V, 3PH, 4W <input type="checkbox"/> Other: _____
Frequency	<input type="checkbox"/> 60Hz	<input type="checkbox"/> 50Hz <input type="checkbox"/> Other: _____
UL Label Required	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Main Bus Size	<input type="checkbox"/> 1600A <input type="checkbox"/> 2000A <input type="checkbox"/> 4000A <input type="checkbox"/> 5000A <input type="checkbox"/> 8000A <input type="checkbox"/> 10,000A	<input type="checkbox"/> 2500A <input type="checkbox"/> 3200A <input type="checkbox"/> 6000A <input type="checkbox"/> Other: _____ (Constult Factory)
Short Circuit Rating & Bracing (Amps Sym)	Instantaneous (4 Cycle, X/R=6.6) <input type="checkbox"/> 35 KA <input type="checkbox"/> 85 KA <input type="checkbox"/> 42 KA <input type="checkbox"/> 100 KA <input type="checkbox"/> 50 KA <input type="checkbox"/> 65 KA	<input type="checkbox"/> 150 KA <input type="checkbox"/> 200 KA
System Grounding	<input type="checkbox"/> Solidly Grounded	<input type="checkbox"/> High Resistance <input type="checkbox"/> Ungrounded
Bussing Type	<input type="checkbox"/> Silver Plated Copper	<input type="checkbox"/> Tin Plating <input type="checkbox"/> Insulated Main & Vertical Bus
Neutral Bus	<input type="checkbox"/> None	<input type="checkbox"/> 100% <input type="checkbox"/> 50%
STRUCTURAL DETAILS		
Enclosure Type	<input type="checkbox"/> NEMA 1 <input type="checkbox"/> NEMA 4X <input type="checkbox"/> Explosion Proof	<input type="checkbox"/> NEMA 1 Gasketed (Bus Derating Required) <input type="checkbox"/> NEMA 2 <input type="checkbox"/> NEMA 3R <input type="checkbox"/> Walk-in <input type="checkbox"/> Non-Walk-in <input type="checkbox"/> Filtered & Gasketed (Bus Derating Required)
Service Entrance	<input type="checkbox"/> No	<input type="checkbox"/> Yes
Breaker Door	<input type="checkbox"/> Thru Door Design	<input type="checkbox"/> Behind Door Design (Requires 3.5" of Additional Depth)

Depth (4)	<input type="checkbox"/> 50.5" <input type="checkbox"/> 53.5" <input type="checkbox"/> 65.5" <input type="checkbox"/> 59.5" <input type="checkbox"/> 62.5" <input type="checkbox"/> 74.5" <input type="checkbox"/> 68.5" <input type="checkbox"/> 71.5" <input type="checkbox"/> 77.5" <input type="checkbox"/> 56.5"	<input type="checkbox"/> Bus & Cable Compartment Not Required To Be Separated By Barriers. (Depth Can Be Reduced By 11".) <input type="checkbox"/> Other: _____ (Consult Factory)
Paint	<input type="checkbox"/> ANSI 61 <input type="checkbox"/> ANSI 49	<input type="checkbox"/> Other: _____ <input type="checkbox"/> Interior Mounting Pans White
Barriers	<input type="checkbox"/> None Required	<input type="checkbox"/> Main Bus & Cable Compartments <input type="checkbox"/> Between Cable Sections <input type="checkbox"/> Rodent Proof <input type="checkbox"/> Between Main Bus Compartment
Channel Base	<input type="checkbox"/> None	<input type="checkbox"/> 1.5" x 3" Channel <input type="checkbox"/> Other: _____
Transition	<input type="checkbox"/> None Required	<input type="checkbox"/> Required, Transition to: _____
MISCELLANEOUS DETAILS		
Breaker Manufacturer	<input type="checkbox"/> Any <input type="checkbox"/> ABB <input type="checkbox"/> GE Wavepro <input type="checkbox"/> Other: _____ <input type="checkbox"/> C-H Magnum <input type="checkbox"/> Sq-D NW <input type="checkbox"/> Powerbreak II	
Nameplates	<input type="checkbox"/> White w/ Black Letters	<input type="checkbox"/> Reverse Engraved <input type="checkbox"/> Black w/ White Letters
Control Power	<input type="checkbox"/> 24VDC <input type="checkbox"/> 120VAC <input type="checkbox"/> 48VDC <input type="checkbox"/> Other: _____ <input type="checkbox"/> 125VDC	<input type="checkbox"/> Capacitive Trip Device Required for Tripping, No Remote DC or 120VAC UPS Source
Breaker Trip Unit Type	<input type="checkbox"/> LS <input type="checkbox"/> LSI	<input type="checkbox"/> ZSI <input type="checkbox"/> Ammeter Measurements <input type="checkbox"/> LSIG (3W) <input type="checkbox"/> Power Measurements <input type="checkbox"/> LSIG (4W) <input type="checkbox"/> Harmonics / Waveform Capture <input type="checkbox"/> LSGA - Alarm Only
Breaker Accessories	<input type="checkbox"/> Std. Aux 2a/2b <input type="checkbox"/> Shunt Trip <input type="checkbox"/> UVR <input type="checkbox"/> AUX 12A/12B	<input type="checkbox"/> 4a/4b Aux <input type="checkbox"/> Electric Operators <input type="checkbox"/> 6a/6b Aux <input type="checkbox"/> Cell Switch <input type="checkbox"/> Shutters <input type="checkbox"/> OTS Form C <input type="checkbox"/> Operations Counter <input type="checkbox"/> Mechanical Key Interlock
Metering	<input type="checkbox"/> Analog 1% <input type="checkbox"/> Analog 2% <input type="checkbox"/> Digital <input type="checkbox"/> Type: _____	
Other Options:	<input type="checkbox"/> Certified Drawings by 3rd Party <input type="checkbox"/> Overhead Lifter <input type="checkbox"/> Full Function Test Kit <input type="checkbox"/> High Resistance Package <input type="checkbox"/> Color Coded Control Wiring <input type="checkbox"/> Non-Standard Shipping Splits (8-10 ft std.) <input type="checkbox"/> PT's Required <input type="checkbox"/> DC Control Power from External <input type="checkbox"/> Hinged Rear Doors <input type="checkbox"/> Test Switches <input type="checkbox"/> From-To Wire Markers <input type="checkbox"/> Incoming Power Cable Lugs Required <input type="checkbox"/> Compression <input type="checkbox"/> Mechanical	<input type="checkbox"/> Space Heaters & Thermostats <input type="checkbox"/> Installation Above 6600 ft (Derate, See ANSI C37.20.1) <input type="checkbox"/> Electric Breaker Racker <input type="checkbox"/> SC & C Study <input type="checkbox"/> 10AWG CT Wiring (12AWG Std.) <input type="checkbox"/> TVSS <input type="checkbox"/> Customer Witness Testing <input type="checkbox"/> Handheld Test Kit <input type="checkbox"/> All Wires Terminated w/ Ring Lugs <input type="checkbox"/> Bus Duct, Note Details In Comment Section <input type="checkbox"/> Space Heater Source Local <input type="checkbox"/> Other: _____ <input type="checkbox"/> Other: _____

ADDITIONAL COMMENTS/REQUIREMENTS

NOTES

Completed By: _____

Project: _____

Date: _____